

# Original/Duplicate/Triplicate CONTRACT CERTIFICATE

No. First & Final Bill

(For Other Works)

Date.....2020

Division: **BBMP, Byatarayanapura**

Sub-Division: **BBMP, Vidyarnyapura**

Bill Received No.

Dated

Divisional

Cash Book Voucher No..... Dated.....

Sub Divisional

**Work Code: 011-20-000013**

Schedule Docket No.

Head of Account: **P-1771**

**Est.Cost: Rs. 20.00 Lakhs** D.R.No. :

|                                                      |                                                                                                        |
|------------------------------------------------------|--------------------------------------------------------------------------------------------------------|
| <b>Name of Work</b><br>(as per sanctioned estimate): | Improvements to Parks and Providing Chairs in ward No. 11 (Kuvempunagra), Vidyaranyapura Sub Division. |
| <b>Name of Contractor and Full Address:</b>          | Sri N.N Sreenivasaiah, # 2405, Sahakaranagara, 'E' Block, Bangalore - 560092.                          |
| <b>Reference to Agreement No.</b>                    | EE/BTP/BBMP/ E-PMT/11(37129)/WO/238/2019-20 Date: 13.03.2020                                           |

Certified that the measurements were taken by me on 31/12/2020 and recorded of Pages 5532 to 39 of measurement Book No. 5538/20-21 and that the work is satisfactorily executed.

**Contractor**

**Officer-in-charge of work**

Certified that the measurement were taken by me on 31/12/2020 and found correct. The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

## II Memorandum of Payment

- Total value of work done or supplies made as per account within
- Deduct amount to be held in reserve being .....percent Rs.....
- " " Balance
- Deduct Payment:
  - Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....
  - adjusted towards cash advance recovery of
  - Payments } cost store or other material supplied.  
Now made } recovery of amount creditable to this/other work  
Amount paid on this bill Cheque / Cash.
  - Balance being unpaid value of work done held in reserve.
  - Deduct cash advance made on the Office cash Book Voucher No.....dated.....less adjustments.
  - Net amount due to or from Contractor unadjustments items.
  - Advance to Contractor for materials brought to site (as detailed) within.
  - Value of Government materials supplied.

**Sub-Division Officer**  
**Assistant Executive Engineer**  
**Vidyaranyapura Sub Division**  
**BBMP, Bangalore - 97**

**BA = 1747500.00**  
**25- 1747500.00**  
**LE- 1747500.00**  
**CBF- 1748500.00**  
**GRF- 1560350.00**  
**SST- 1560350.00**  
**Royalty- 33684.00**  
**Fine- 4640500.00**  
**T.D- 106228.00**  
**Total amount adjusted - 1641272.00**

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

Witness

1. Signature of Contractor

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

**Contractor's Signature**

**ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P-1771 ರಡಿ**  
**ಜಲ್ಲ ಮೊಬಲಗು ರೂ. 1747500.00 ಗಳನ್ನು ಪಾವತು ಮಾಡಿದೆ.**  
**ಇದರಲ್ಲಿ ರೂ. 106228.00 (For use in the Office)**  
**ಮಾಡಿಕೊಂಡು ರೂ. 1641272.00 ಗಳನ್ನು**

**Stamp**

**FT/NEFT/RTGS ಮುಖಾಂತರ ನಿರ್ವಹಿಸಿದೆ**

**ವಿಷಯ**

**ನಿರ್ವಾಹಕರು ಬ್ಯಾಂಕುಮಾಡಿದ ಸಿದ್ಧ**

**Executive Engineer**

| Sl. No. |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Unit |
|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|
| 1       | Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Cum  |
| 2       | Providing and laying in position <b>plain cement concrete of mix 1:3:6</b> with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, <b>in foundation</b> including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                                                                                                                                                                | Cum  |
| 3       | Providing and constructing granite / trap / basalt size stone masonry in <b>foundation with cement mortar 1:6</b> , <b>stone</b> hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Cum  |
| 4       | Providing and constructing granite / trap / basalt size stone masonry in <b>basement with cement mortar 1:6</b> , edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Cum  |
| 5       | Providing <b>ruled pointing 20 mm deep</b> to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Sqm  |
| 6       | Providing and laying in position <b>plain cement concrete of mix 1:2:4</b> with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, <b>in foundation, plinth and cills</b> , including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                                                                                                                                                             | Cum  |
| 7       | Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineerin - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting ( excluding cost of earthwork and concrete) etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                             | m    |
| 8       | Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                                                  | m    |
| 9       | Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                                                                                                                                    | Sqm  |
| 10      | Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc complete as per specifications and directions of engineer in charge of the work | Sqm  |
| 11      | Filling the foundations trenches using approved sand as per drawing and technical specifications in 250mm layers, wherever necessary watering and ramming, including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | cum  |
| 12      | Providing and laying <b>heavy duty cobble stones 60mm thick interlock pavers</b> , using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness ) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries etc complete as per specifications and directions of engineer in charge of the work                                                                                                                                                                                                                                                    | Sqm  |

| Previous Measurement |      | Present Measurement |                |           | Total Upto Date |           | Remarks |
|----------------------|------|---------------------|----------------|-----------|-----------------|-----------|---------|
| Qty.                 | Cost | Qty.                | Rate<br>Rs. P. | Amount    | Qty             | Cost      |         |
| -                    | -    | 357.75              | 213.15         | 76254.00  | 357.75          | 76254.00  |         |
| -                    | -    | 22.50               | 4811.93        | 108268.00 | 22.50           | 108268.00 |         |
| -                    | -    | 67.50               | 4257.92        | 287410.00 | 67.50           | 287410.00 |         |
| -                    | -    | 30.38               | 5079.67        | 154320.00 | 30.38           | 154320.00 |         |
| -                    | -    | 180.00              | 131.55         | 23679.00  | 180.00          | 23679.00  |         |
| -                    | -    | 6.75                | 5023.16        | 33906.00  | 6.75            | 33906.00  |         |
| -                    | -    | 153.60              | 795.81         | 122236.00 | 153.60          | 122236.00 |         |
| -                    | -    | 450.00              | 385.12         | 173304.00 | 450.00          | 173304.00 |         |
| -                    | -    | 270.00              | 674.90         | 182223.00 | 270.00          | 182223.00 |         |
| -                    | -    | 5.40                | 2843.09        | 15353.00  | 5.40            | 15353.00  |         |
| -                    | -    | 72.00               | 2815.45        | 202712.00 | 72.00           | 202712.00 |         |
| -                    | -    | 180.00              | 975.54         | 175597.00 | 180.00          | 175597.00 |         |

| Sl. No. |                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Unit |
|---------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|
| 13      | Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc complete as per specifications and directions of engineer in charge of the work | No   |
| 14      | Providing and applying ready mix priming coat <b>over concrete</b> / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, etc complete as per specifications and directions of engineer in charge of the work                                                                                   | Sqm  |
| 15      | Providing and applying spray painting in two coats (excluding priming coat ) over concrete / masonry / asbestos cement sheet / plastered surfaces with flat wall paint of approved brand to give even shade after cleaning the surface of all dirt, dust and other foreign matter, and sand papering including cost of materials, labour, etc complete as per specifications and directions of engineer in charge of the work                                   | Sqm  |
|         | <b>Total</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                    |      |
|         | <b>GST @ 12%</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                |      |
|         | <b>Grand Total</b>                                                                                                                                                                                                                                                                                                                                                                                                                                              |      |

**CERTIFICATE :**

1. Certified that the above work done satisfactory and no materials issued from departmentally.

| Previous Measurement |      | Present Measurement |                |            | Total Upto Date |            | Remarks |
|----------------------|------|---------------------|----------------|------------|-----------------|------------|---------|
| Qty.                 | Cost | Qty.                | Rate<br>Rs. P. | Amount     | Qty             | Cost       |         |
| -                    | -    | 200                 | 7.41           | 1482.00    | 200.00          | 1482.00    |         |
| -                    | -    | 31.50               | 34.28          | 1080.00    | 31.50           | 1080.00    |         |
| -                    | -    | 31.50               | 78.75          | 2481.00    | 31.50           | 2481.00    |         |
|                      |      |                     |                | 1560305.00 |                 | 1560305.00 |         |
|                      |      |                     |                | 187237.00  |                 | 187237.00  |         |
|                      |      |                     |                | 1747542.00 |                 | 1747542.00 |         |

*[Handwritten signature]*

*[Handwritten signature]*  
 Assistant Executive Engineer  
 Vidyaranyapura Sub Division.  
 BBMP, Bangalore - 97